



2018 Construction Season Weekly Update:
Date: June 8, 2018

Project: Chippewa Riverfront – Phase II

The contractors have poured the walls for the Phase II fountain and foundation for footing. Steel erection has begun for the stage and will continue throughout the week. Fountain and restoration work will also continue throughout the week. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently.

Anticipated Completion: Fall 2018

Project: Erickson Park

Construction will continue at Erickson Park with contractors continuing to work on site clearing and grading. During construction, Ashley Lane will be closed at times for public safety and to allow the contractor to work efficiently.

Project: State Street Improvement Project

This project is expected to begin June 15th. The contractor will begin with clearing and grubbing. They will then begin to strip the existing asphalt from the roadway. Shortly following, pipe crews will be on-site to begin water and sanitary pipe construction. It is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction.

Project: Miles Street & Utility Improvement Project

This project is expected to begin in early July. It is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction. Letters will go out to residents along the street before construction begins with expectations for the project. Xcel Energy has begun their gas main and service work. More information to come in future updates once a schedule is established with the contractor.

Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)

This project is expected to begin in early August. It is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction. Letters will go out to residents along the street before construction begins with expectations for the project. Xcel will be installing gas mains in the area shortly before the project begins. More information to come in future updates once a schedule is established with the contractor.

Alley Paving: Block 9, Block 17 Allen's Addition

The Street Department is currently working on the construction of the Alley in Block 9 and Block 17 of Allen's Addition. Block 9 has been graveled. Work will continue on these alleys in the upcoming weeks. More information to come in future updates on a schedule for the alley construction in Block 3 of Chippewa Heights.

Project: STH 124/Rushman Drive/High Street

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The project includes milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. The project is currently scheduled to begin in late July.

Project: STH 124/Chippewa River Bridges

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. Contractors are currently working on the south approach of the southbound bridge and improvements at the Summit Avenue intersection. Periodic nighttime and morning closures will be occurring at the Summit Avenue intersection over the next few weeks.

Anticipated Completion: July 2018