



2018 Construction Season Weekly Update:
Date: June 19, 2018

Project: Chippewa Riverfront – Phase II

The contractors have poured the walls for the Phase II fountain and foundation for footing. Plumbers are currently on-site to install fountain piping. Steel erection was completed last week. Once the water recedes, masons will begin the stone work on the columns. Contractors continue to work on the restroom foundation. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently. **PLEASE STAY OUT OF THE FLOODWATER AT THE PARK. THE CURRENTS CAN BE SWIFT AND UNPREDICTABLE.**

Anticipated Completion: Fall 2018

Project: Erickson Park

Construction will continue at Erickson Park with contractors continuing to work on site clearing, grading, and storm sewer pipe installation. During construction, Ashley Lane will be closed at times for public safety and to allow the contractor to work efficiently.

Project: State Street Improvement Project

Late last week, construction began on State Street with tree removal and excavation of the roadway. Beginning Wednesday 6/19, crews will be on-site to begin installing watermain beginning at Court Street and working toward Grand Avenue. The roadway will be closed to through traffic during construction. The contractor is required to not close concurrent intersections and to leave Court Street intersection open as much as the project allows.

Project: Miles Street & Utility Improvement Project

This project is expected to begin in early July. It is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction. Letters will go out to residents along the street before construction begins with expectations for the project. More information to come in future updates once a schedule is established with the contractor.

Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)

This project is expected to begin in early August. It is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction. Letters will go out to residents along the street before construction begins with expectations for the project. Xcel will be installing gas mains in the area shortly before the project begins. More information to come in future updates once a schedule is established with the contractor.

Alley Paving: Block 6, Block 9, Block 17 Allen's Addition

The Street Department is currently working on the construction of the alleys in Block 6, Block 9, and Block 17 of Allen's Addition. Block 17 was paved with just finish work remaining. Paving on the remaining alleys will occur later this week. More information to come in future updates on a schedule for the alley construction in Block 3 of Chippewa Heights.

Project: STH 124/Rushman Drive/High Street

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The project includes milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. The project is currently scheduled to begin in late July.

Project: STH 124/Chippewa River Bridges

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. Contractors are currently working on the polymer overlay for the bridge and improvements at the Summit Avenue intersection. Periodic nighttime and morning closures will be occurring at the Summit Avenue intersection over the next few weeks.

Anticipated Completion: July 2018

Project: USH 53/Bus 29 Ramps

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. This project includes the milling and repaving of the USH 53/Bus 29 Ramps. Expect nightly closures on the ramps from June 18th – June 22nd from 8:00 PM – 7:00 AM.