



2018 Construction Season Weekly Update:
Date: June 29, 2018

Project: Chippewa Riverfront – Phase II

The contractors have poured the walls for the Phase II fountain and foundation for footing. The plumbing and electrical for the fountain have been installed. In the next week, the floor of the fountain will be poured and continued work on the inside curb walls. The steel erection and roof are complete on the stage. Electricians were on-site working on the electrical conduit. The next step for the stage, will be to construct the column masonry and continue electrical work. The restroom foundation is now completed and the building walls are being constructed off-site. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently.

Anticipated Completion: Fall 2018

Project: Erickson Park

Construction will continue at Erickson Park with contractors continuing to work on site clearing, grading, and storm sewer pipe installation. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

Project: State Street Improvement Project

The contractors are nearly completed with watermain on State Street. For the week of July 2, contractors will be working on water services and sanitary sewer main. There may be short water outages when doing the water services, but homeowners will be notified by the contractor before the outage will occur. The roadway will be closed to through traffic during construction. The contractor is required to not close concurrent intersections and to leave Court Street intersection open as much as the project allows.

Project: Miles Street & Utility Improvement Project

The Miles Street project is expected to begin between July 12th-16th pending weather. The contractor will begin with tree clearing and removal of the existing roadway. It is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction.

Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)

This project is expected to begin in early August. It is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction. Letters will go out to residents along the street before construction begins with expectations for the project.

Xcel will be installing gas mains in the area shortly before the project begins. More information to come in future updates once a schedule is established with the contractor.

Alley Paving: Block 6, Block 9, Block 17 Allen's Addition

The Street Department has finished the construction of the alleys in Block 6, Block 9, and Block 17 of Allen's Addition. More information to come in future updates on a schedule for the alley construction in Block 3 of Chippewa Heights.

Project: STH 124/Rushman Drive/High Street

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The project includes milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. The project is currently scheduled to begin in July 16th.

Project: STH 124/Chippewa River Bridges

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The project is nearly complete and substantial completion is expected by July 13th.

Anticipated Completion: July 2018