



2018 Construction Season Weekly Update:  
Date: July 6, 2018

**Project: Chippewa Riverfront – Phase II**

In the past week the contractors have completed the concrete work on the Phase II fountain, began stone masonry work on the planter walls, continued installing electrical conduit, and began grading work around the fountain and restroom. In the next week, contractors will be on-site to pour the fountain plaza concrete subbase, continue work on the planter stone masonry, and begin work on the stage columns. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently.

Anticipated Completion: Fall 2018

**Project: Erickson Park**

Construction will continue at Erickson Park with contractors continuing to work on site clearing, grading, and storm sewer pipe installation. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

**Project: State Street Improvement Project**

In the last week, contractors have completed most of the watermain installation and will complete the sanitary main installation by the end of the week. For the week of July 9, contractors will be working on water and sewer services. There may be short water outages when doing the water services, but homeowners will be notified by the contractor before the outage will occur. The roadway will be closed to through traffic during construction. The contractor is required to not close concurrent intersections and to leave Court Street intersection open as much as the project allows.

**Project: Irvine Street Improvement Project**

The Irvine Street project is expected to begin July 9th. The project consists of removing the existing pavement and base and replacing with new base and asphalt. The roadway will be closed to through traffic during construction.

**Project: Miles Street & Utility Improvement Project**

The Miles Street project is expected to begin between July 12<sup>th</sup>-16<sup>th</sup> pending weather. The contractor will begin with tree clearing and removal of the existing roadway. It is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction.

**Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)**

This project is expected to begin in early August. It is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction. Letters will go out to residents along the street before construction begins with expectations for the project. Xcel will be installing gas mains in the area shortly before the project begins. More information to come in future updates once a schedule is established with the contractor.

**Alley Paving: Block 6, Block 9, Block 17 Allen's Addition**

The Street Department has finished the construction of the alleys in Block 6, Block 9, and Block 17 of Allen's Addition. More information to come in future updates on a schedule for the alley construction in Block 3 of Chippewa Heights.

**Project: STH 124/Rushman Drive/High Street**

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The project includes milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. The project is currently scheduled to begin in July 16th.

**Project: STH 124/Chippewa River Bridges**

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The only remaining work on the project is some minor beam painting and the placement of scour monitors. A single lane closure on the northbound bridge will be needed to accomplish these tasks. All other traffic control has been removed.

Anticipated Completion: July 2018