



2018 Construction Season Weekly Update:
Date: July 13, 2018

Project: Chippewa Riverfront – Phase II

In the past week the contractors have completed the concrete work on the Phase II fountain, finished stone masonry work on the planter walls, continued installing electrical conduit, poured concrete around stage columns and began grading work around the fountain and restroom. In the next week, contractors will be on-site to continue site preparation, pour the stage floor and concrete subbase at the fountain plaza. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently. Anticipated Completion: Fall 2018

Project: Erickson Park

Construction will continue at Erickson Park with contractors continuing to work on site clearing, grading, and storm sewer pipe installation. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

Project: State Street Improvement Project

In the last week, contractors have worked on . For the week of July 9, contractors will be working on water and sewer services. There may be short water outages when doing the water services, but homeowners will be notified by the contractor before the outage will occur. The roadway will be closed to through traffic during construction. The contractor is required to not close concurrent intersections and to leave Court Street intersection open as much as the project allows. **The Court Street intersection, including Pumphouse Road Hill will be closed to traffic on Tuesday and Wednesday July 17th and 18th to allow contractors to install storm sewer and watermain in the intersection.**

Anticipated completion: September 2018

Project: Irvine Street Improvement Project

The Irvine Street construction project began as scheduled on Monday July 9th. The pavement has been removed and new gravel placed. Pending weather, the roadway will likely be paved by late next week.

Project: Miles Street & Utility Improvement Project

The Miles Street project is expected to begin July 18th. The contractor will begin with tree clearing and removal of the existing roadway. It is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction. Anticipated completion: October 2018

Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)

This project is expected to begin in early August. It is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction. Letters will go out to residents along the street before construction begins with expectations for the project. Xcel will be installing gas mains in the area shortly before the project begins. More information to come in future updates once a schedule is established with the contractor.

Alley Paving: Block 6, Block 9, Block 17 Allen's Addition

The Street Department has finished the construction of the alleys in Block 6, Block 9, and Block 17 of Allen's Addition. More information to come in future updates on a schedule for the alley construction in Block 3 of Chippewa Heights.

Project: STH 124/Rushman Drive/High Street

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The project includes milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. The project is currently scheduled to begin in July 16th. The contractors will begin with a left lane closure on July 16th and begin to remove curb and gutter and sidewalk on that side.

Project: STH 124/Chippewa River Bridges

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The only remaining work on the project is some minor beam painting and the placement of scour monitors. A single lane closure on the northbound bridge will be needed to accomplish these tasks. All other traffic control has been removed.

Anticipated Completion: July 2018