



2018 Construction Season Weekly Update:
Date: July 20, 2018

Project: Chippewa Riverfront – Phase II

In the past week, contractors have completed concrete pours for the stage ramps and floor, concrete subbase for paver bricks around the phase II fountain, and additional grading work. In the next week, contractors will be on-site doing masonry work on the stage columns, working on the maintenance building foundations, and additional electrical on the stage. The walls for the restroom building are scheduled to arrive the first week of August. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently.

Anticipated Completion: Fall 2018

Project: Erickson Park

Construction will continue at Erickson Park with contractors continuing to work on site clearing, grading, storm sewer pipe installation and electrical work. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

Project: State Street Improvement Project

In the last week, contractors have worked on storm sewer installation, sanitary and water services, and grading and placement of gravel. For the week of July 23rd, contractors should finish the remaining sewer and water services and stormwater pipe. This will conclude all underground work. Work will continue with grading and placing base. There may be short water outages when doing the water services, but homeowners will be notified by the contractor before the outage will occur. Concrete curb and gutter is scheduled to be poured the week of July 30th, pending weather. The roadway will be closed to through traffic during construction. The contractor is required to not close concurrent intersections and to leave Court Street intersection open as much as the project allows.

Anticipated completion: September 2018

Project: Miles Street & Utility Improvement Project

The Miles Street project began on July 18th with the contractor removing trees and beginning to excavate the roadway. In the next week, roadway excavation will continue. Once the underground utility work is complete on State Street, the utility work on Miles Street will begin. The project is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction. The mailbox bank location is at the intersection of Miles and Peck.

Anticipated completion: October 2018

Project: Irvine Street Improvement Project

The Irvine Street construction project was paved yesterday, July 19th and opened to traffic today July 20th. The project is now complete.

Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)

This project is expected to begin in early to mid August. It is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction. Letters will go out to residents along the street before construction begins with expectations for the project. Xcel will be beginning installing gas mains in the near future. More information to come in future updates once a schedule is established with the contractor.

Alley Paving: Block 6, Block 9, Block 17 Allen's Addition

The Street Department has finished the construction of the alleys in Block 6, Block 9, and Block 17 of Allen's Addition. More information to come in future updates on a schedule for the alley construction in Block 3 of Chippewa Heights.

Project: STH 124/Rushman Drive/High Street

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The project includes milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. The project began on July 16th. In the past week, contractors removed curb and gutter and sidewalk and began pouring concrete back in some locations. This work will continue throughout the upcoming week. Milling and paving operations are currently scheduled for the week of July 30th. The roadway will remain open to one lane of traffic during construction.

Project: STH 124/Chippewa River Bridges

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The only remaining work on the project is the placement of scour monitors. A single lane closure on the northbound bridge will be needed to accomplish these tasks. All other traffic control has been removed.
Anticipated Completion: July 2018