



2018 Construction Season Weekly Update:
Date: August 3rd, 2018

Project: Chippewa Riverfront – Phase II

In the past week, contractors have continued work on the masonry of the concrete columns, erected the precast walls for the restroom and maintenance building, and other site work. In the next week, contractors will be on-site continuing masonry work on the stage columns, laying brick pavers in the fountain plaza, and working on the fountain plaza. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently.

Anticipated Completion: Fall 2018

Project: Erickson Park

Construction will continue at Erickson Park with contractors continuing to work on site clearing, grading, storm sewer pipe installation and electrical work. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

Project: State Street Improvement Project

In the last week, contractors completed roadway rough grading, pouring of curb and gutter and began concrete sidewalk. In the next week, contractors will complete all concrete work and begin fine grading the roadway. Driveways will be inaccessible during concrete construction until the concrete has properly cured. The roadway will be closed to through traffic during construction. The contractor is required to not close concurrent intersections and to leave Court Street intersection open as much as the project allows.

Anticipated completion: September 2018

Project: Miles Street & Utility Improvement Project

In the last week, contractors have completed the water main installation and began the sanitary sewer. In the next week, contractors will finish the construction of the sanitary main and begin work on water and sanitary services. Residents may be without water during water connections, but will be notified by the contractor before the outage occurs. The roadway will be closed to through traffic during construction. The mailbox bank location is at the intersection of Miles and Peck.

Anticipated completion: October 2018

Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)

This project is expected to begin in late August with underground work beginning just after the Labor Day holiday. It is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction. Letters will go out to residents along

the street before construction begins with expectations for the project. More information to come in future updates once a schedule is established with the contractor.

Alley Paving: Block 6, Block 9, Block 17 Allen's Addition

The Street Department has finished the construction of the alleys in Block 6, Block 9, and Block 17 of Allen's Addition. More information to come in future updates on a schedule for the alley construction in Block 3 of Chippewa Heights.

Project: STH 124/Rushman Drive/High Street

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The project includes milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. In the past week, contractors have poured curb and gutter, sidewalk and driveways, milled the left lane of the roadway and paved the lower lift of asphalt. In the next week, the surface layer of asphalt will be paved. Either the intersection of Grand Avenue or Columbia will be open during milling and paving operations. The roadway will remain open to one lane of traffic during construction.

Project: STH 124/Chippewa River Bridges

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The only remaining work on the project is the placement of scour monitors. A single lane closure on the northbound bridge will be needed to accomplish these tasks. All other traffic control has been removed.
Anticipated Completion: August 2018