



2018 Construction Season Weekly Update:
Date: August 10th, 2018

Project: Chippewa Riverfront – Phase II

In the past week, contractors have nearly completed the masonry work on the stage, poured the concrete floors in the restroom and maintenance building, started up and calibrated the fountains and began the brick paver plaza around the fountain. In the next week, contractors will continue work on the brick plaza, begin interior plumbing on the restroom, and begin interior and exterior masonry work on the fountain. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently. Anticipated Completion: Fall 2018

Project: Erickson Park

Construction will continue at Erickson Park with contractors continuing to work on grading, storm sewer pipe installation, retaining walls and electrical work. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

Project: State Street Improvement Project

In the last week, contractors completed all concrete sidewalks, driveways, and curb and gutter on the project. In the next week, contractors will fine grade the roadway and pave the lower layer of asphalt. The contractor is required to not close concurrent intersections and to leave Court Street intersection open as much as the project allows. Anticipated completion: September 2018

Project: Miles Street & Utility Improvement Project

In the last week, contractors have completed the water and sanitary mains on the project and began water and sanitary services. In the next week, contractors will complete the water and sanitary services. Residents may be without water during water connections, but will be notified by the contractor before the outage occurs. The roadway will be closed to through traffic during construction. The mailbox bank location is at the intersection of Miles and Peck. Anticipated completion: October 2018

Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)

This project is expected to begin in late August with underground work beginning just after the Labor Day holiday. It is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction. Letters will go out to residents along the street before construction begins with expectations for the project. More information to come in future updates once a schedule is established with the contractor.

Alley Paving: Block 6, Block 9, Block 17 Allen's Addition

The Street Department has finished the construction of the alleys in Block 6, Block 9, and Block 17 of Allen's Addition. More information to come in future updates on a schedule for the alley construction in Block 3 of Chippewa Heights. Construction will likely be in the Fall.

Project: STH 124/Rushman Drive/High Street

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The project includes milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. In the past week, contractors have paved both the upper and lower lift of the left lane of STH 124, restored the boulevard and replaced signs. In the next week, contractors will begin work on the right side of STH 124 beginning with curb and gutter removals and a reconstruction of a portion of the Columbia Street intersection. The roadway will remain open to one lane of traffic during construction.

Project: STH 124/Chippewa River Bridges

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The only remaining work on the project is the placement of scour monitors. A single lane closure on the northbound bridge will be needed to accomplish these tasks. All other traffic control has been removed.

Anticipated Completion: August 2018