



2018 Construction Season Weekly Update:  
Date: August 17th, 2018

**Project: Chippewa Riverfront – Phase II**

In the past week, have nearly completed the restroom interior masonry walls, stone masonry restroom columns, and fountain plaza paver bricks. They also continued work on concrete finishing, restroom plumbing and general site work. In the next week, contractors will continue work on the brick in the fountain plaza, electrical work at the Bay Street plaza and stage, and additional concrete work at the site. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently.  
Anticipated Completion: Fall 2018

**Project: Erickson Park**

Construction will continue at Erickson Park with contractors continuing to work on grading, storm sewer pipe installation, retaining walls and electrical work. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

**Project: State Street Improvement Project**

In the last week, contractors completed fine grading of the gravel and paving of the lower layer of asphalt. In the next week, contractors will make adjustments on manholes and valves, do boulevard restoration, and possibly paving of the upper lift of asphalt. The contractor is required to not close concurrent intersections and to leave Court Street intersection open as much as the project allows.  
Anticipated completion: September 2018

**Project: Miles Street & Utility Improvement Project**

In the last week, contractors have completed the sanitary and water services on the project. In the next week, contractors will work on the storm sewer installation and begin grading the roadway. The roadway will be closed to through traffic during construction. The mailbox bank location is at the intersection of Miles and Peck.  
Anticipated completion: October 2018

**Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)**

This project is expected to begin the week of August 27<sup>th</sup> with roadway clearing. Underground work on water and sanitary sewer will begin September 4<sup>th</sup>. It is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction. Letters will go out to residents along the street before construction begins with expectations for the project. More information to come in future updates once a schedule is established with the contractor.

### **Alley Paving: Block 6, Block 9, Block 17 Allen's Addition**

The Street Department has finished the construction of the alleys in Block 6, Block 9, and Block 17 of Allen's Addition. More information to come in future updates on a schedule for the alley construction in Block 3 of Chippewa Heights. Construction will likely be in the Fall.

### **Project: STH 124/Rushman Drive/High Street**

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The project includes milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. In the past week, contractors have paved both the upper and lower lift of the left lane of STH 124, restored the boulevard and replaced signs. In the next week, contractors will continue work on the right side of STH 124 beginning with curb and gutter removals and a reconstruction of a portion of the Columbia Street intersection. The roadway will remain open to one lane of traffic during construction.

### **Project: STH 124/Chippewa River Bridges**

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The only remaining work on the project is the placement of scour monitors. A single lane closure on the northbound bridge will be needed to accomplish these tasks. All other traffic control has been removed.

Anticipated Completion: August 2018