



2018 Construction Season Weekly Update:
Date: August 24th, 2018

Project: Chippewa Riverfront – Phase II

In the past week, contractors have worked on paver bricks, restroom masonry, electrical work and placing topsoil. In the next week, contractors will continue work on the brick in the fountain plaza, electrical work at the Bay Street plaza and stage, and additional concrete work at the site. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently.
Anticipated Completion: Fall 2018

Project: Erickson Park

Construction will continue at Erickson Park with contractors continuing to work on grading, storm sewer pipe installation, retaining walls and electrical work. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

Project: State Street Improvement Project

In the last week, contractors placed topsoil and adjusted castings. In the next week, contractors will seed the boulevards and pave the upper lift of asphalt. Following these tasks, the only the final punchlist will remain.
Anticipated completion: September 2018

Project: Miles Street & Utility Improvement Project

In the last week, contractors have completed the storm sewer on the project. In the next week, contractors will be grading the roadway and placing gravel. Some sidewalk may be poured late in the week with curb and gutter scheduled for just after Labor Day. The Wheaton/Miles intersection and Coleman/Miles intersection will be paved late the week of 8/27. The roadway will be closed to through traffic during construction. During concrete construction access to driveways will not be available.
Anticipated completion: October 2018

Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)

This project is expected to begin the week of August 27th with roadway clearing and building of the temporary roadway from Oxford Street to Sunshine Circle. Underground work on water and sanitary sewer will begin September 4th. It is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction. The contractor will begin with sanitary work at the lift station on Regent Street then continue on Lombard Street.

Willow Creek Phase IV

The Willow Creek Phase IV project will extend Willow Creek Parkway from Brook Ct to Timber Trail. The project began on 8/20/18 with site clearing and general grading. Work will be limited the week of 8/27, but underground utility work will begin on 9/4/18.

Alley Paving: Block 3 Chippewa Heights

The Street Department has finished the construction of the alleys in Block 6, Block 9, and Block 17 of Allen's Addition. More information to come in future updates on a schedule for the alley construction in Block 3 of Chippewa Heights. Construction will likely be in the Fall.

Project: STH 124/Rushman Drive/High Street

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The project includes milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. In the past week, contractors have replaced sections of curb and gutter and sidewalk. They have also worked on the reconstruction of the Columbia Street intersection. That work will continue the week of 8/27. Milling and paving is currently scheduled to begin 9/4/18. The roadway will remain open to one lane of traffic during construction.