



2018 Construction Season Weekly Update:  
Date: August 31st, 2018

**Project: Chippewa Riverfront – Phase II**

In the past week, contractors have worked on placing paver bricks at the fountain, excavating for the picnic shelter foundations and the electrical work at the stage. In the next week contractors will continue work on the picnic shelter foundations, restoration and electrical. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently.  
Anticipated Completion: Fall 2018

**Project: Erickson Park**

Construction will continue at Erickson Park with contractors continuing to work on grading, storm sewer pipe installation, retaining walls, electrical work and restrooms. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

**Project: State Street Improvement Project**

In the last week contractors have paved the upper lift of asphalt, placed topsoil in the boulevards, and installed signs and mailboxes. The roadway is currently open to traffic. In the next week, contractors will be seeding boulevards and other disturbed areas and work on any remaining punchlist items.  
Anticipated completion: September 2018

**Project: Miles Street & Utility Improvement Project**

In the last week, contractors have completed rough grading the roadway and sidewalk and began to setup for placing curb and gutter. The intersections of Miles and Coleman and Miles and Wheaton were paved with the lower layer of asphalt as well. In the next week, contractors will be placing curb and gutter and sidewalk. During that construction, access to driveways will be closed. The roadway will be closed to through traffic during construction. During concrete construction access to driveways will not be available.  
Anticipated completion: October 2018

**Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)**

Underground utility work will begin on this project on Tuesday September 4<sup>th</sup>. It is a full street reconstruction including water, sanitary, and storm utilities. The roadway will be closed to through traffic during construction. A temporary road will be constructed from Oxford St to Sunshine Circle. The contractor will begin with sanitary work at the lift station on Regent Street then continue on Lombard Street.

**Willow Creek Phase IV**

The Willow Creek Phase IV project will extend Willow Creek Parkway from Brook Ct to Timber Trail. In the next week, contractors will begin the underground utility work beginning with sanitary sewer.

**Alley Paving: Block 3 Chippewa Heights**

The Street Department has finished the construction of the alleys in Block 6, Block 9, and Block 17 of Allen's Addition. More information to come in future updates on a schedule for the alley construction in Block 3 of Chippewa Heights. Construction will likely be in the Fall.

**Project: STH 124/Rushman Drive/High Street**

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The project includes milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. In the next week, contractors will begin milling and paving of the right lane of the roadway. During that time some side streets will be closed, but either Grand or Columbia will remain open.

Expected Completion: Mid September