



2018 Construction Season Weekly Update:
Date: September 7th, 2018

Project: Chippewa Riverfront – Phase II

In the past week, contractors have worked on stage electrical and the foundations for the picnic shelters. In the next week contractors will continue work on the picnic shelters, site grading, restoration, and electrical work. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently.

Anticipated Completion: Fall 2018

Project: Erickson Park

Construction will continue at Erickson Park with contractors continuing to work on grading, storm sewer pipe installation, retaining walls, electrical work and restrooms. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

Project: State Street Improvement Project

In the last week contractors have restored the boulevards. The roadway is currently open to traffic. All that remains are punchlist items.

Anticipated completion: September 2018

Project: Miles Street & Utility Improvement Project

In the last week, contractors have completed curb and gutter and rough grading of the roadway. In the next week, contractors will be working on sidewalk and driveway construction. During that construction, access to driveways will be closed. The roadway will be closed to through traffic during construction.

Anticipated completion: October 2018

Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)

In the last week, contractors started the project beginning with sanitary sewer near the lift station on Regent Street. In the next week, contractors will continue work on the sanitary sewer. Two utility crews may be on-site working on both Lombard Street and Ludgate Street. Once the sanitary sewer mains are complete, the contractors will begin work on the water main. The temporary road from Oxford Street to Sunshine Circle has been constructed. The bank of mailboxes is located at Fleet and Ludgate Street. During water main construction, there may be periods of time when water service is unavailable, but the contractor will notify homeowners when this will occur.

Willow Creek Phase IV

Phase IV of Willow Creek was slated to begin utility construction last week but was delayed due to the weather conditions. It will now begin on Monday September 10th. The project will extend Willow Creek Parkway from Brooke Court to Timber Trail. Contractors will begin the underground utility work with sanitary sewer main construction.

Alley Paving: Block 3 Chippewa Heights

The Street Department has finished the construction of the alleys in Block 6, Block 9, and Block 17 of Allen's Addition. More information to come in future updates on a schedule for the alley construction in Block 3 of Chippewa Heights. Construction will likely be in the Fall.

Project: STH 124/Rushman Drive/High Street

This project is coordinated by the Wisconsin Department of Transportation. Updates can be found on their website at <https://projects.511wi.gov/weeklyupdates-nw/>. The project includes milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. In the next week, contractors will be restoring the boulevards and paving the surface lift of asphalt.

Expected Completion: Mid September