



2018 Construction Season Weekly Update:
Date: September 21st, 2018

Project: Chippewa Riverfront – Phase II

In the past week, contractors have set the trusses for the restroom and maintenance building and began work inside on both structures. Work has also continued on the Bay Street Plaza and the picnic shelters. The landscaping contractor has also been on-site beginning planting trees and shrubs along with other restoration. In the next week, restoration will continue, the roof will be installed along with windows and doors. Concrete work in the Bay Street Plaza will also continue. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently.
Anticipated Completion: Fall 2018

Project: Erickson Park

Construction will continue at Erickson Park with contractors continuing to work on grading, storm sewer pipe installation, retaining walls, concrete, electrical work and restrooms. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

Project: State Street Improvement Project

The roadway is currently open to traffic. All that remains are punchlist items.

Project: Miles Street & Utility Improvement Project

In the last week, contractors have completed all driveways and sidewalk and began grading the roadway for asphalt. In the next week, contractors will finish fine grading the roadway and asphalt crews will place the lower lift of asphalt. Restoration crews may be in at the end of the week to begin boulevard restoration. The roadway will be closed to through traffic during construction.
Anticipated completion: October 2018

Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)

In the last week, contractors have worked on sanitary main construction and water main construction. The sanitary mains on all roads will be nearly complete today (9/21) with crews currently working on Lombard and Oxford Street. Water main has been completed on Regent and Ludgate Street and sanitary and water services were started on Regent Street. In the next week, contractors will continue to work on sanitary and water services, water main installation and storm sewer installation. The bank of mailboxes is located at Fleet and Ludgate Street. During water service installation there may be times when water is unavailable, but the contractor will notify homeowners when this will occur.

Willow Creek Phase IV

In the last week, contractors have worked installing sanitary sewer and water main. In the next week, contractors will continue with water and sanitary services and storm sewer installation. Towards the end of the week, contractors may begin grading the roadway and possibly setting up to place curb and gutter.

Alley Paving: Block 3 Chippewa Heights

The Street Department began construction on the alley construction in Block 3 of Chippewa Heights this week and have stripped the alley and began storm sewer excavation. In the next week they will work on grading.

Project: STH 124/Rushman Drive/High Street

This project is coordinated by the Wisconsin Department of Transportation. The project included milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. The project is complete except for minor punchlist items.