



2018 Construction Season Weekly Update:
Date: September 28th, 2018

Project: Chippewa Riverfront – Phase II

In the past week, contractors have completed the roof on the restroom and maintenance building and began the work inside. They have also continued restoration along with the concrete subbase for the paver bricks in the Bay St plaza. In the next week, contractors will be continuing HVAC and electrical work, begin placing paver bricks, and continue restoration. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently.

Anticipated Completion: Fall 2018

Project: Erickson Park

Construction will continue at Erickson Park with contractors continuing to work on grading, storm sewer pipe installation, retaining walls, concrete, electrical work and restrooms. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

Project: State Street Improvement Project

The roadway is currently open to traffic. All that remains are punchlist items.

Project: Miles Street & Utility Improvement Project

In the last week, contractors have completed grading of the gravel, paved the lower lift of asphalt, and began boulevard restoration. In the next week, contractors will finish boulevard restoration, raise the manholes and water valves to final grade, and pave the final layer of asphalt. Following asphalt paving, restoration crews will be on-site to seed the boulevards. The roadway will be closed to through traffic during construction.

Anticipated completion: October 2018

Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)

In the last week, contractors have completed both the sanitary and water mains along with almost all of the services along Ludgate and Regent Streets. In the next week, contractors will be on-site to install storm sewer and sanitary and water services on Lombard and Oxford. The grading crew will also be in to begin grading and placing gravel on Ludgate Street. The bank of mailboxes is located at Fleet and Ludgate Street. During water service installation, there may be times when water is unavailable, but the contractor will notify homeowners when this will occur.

Anticipated completion: November 2018

Willow Creek Phase IV

In the last week, contractors have worked installing sanitary sewer and water services and storm sewer. In the next week, contractors will grade the roadway and possibly pour curb and gutter.

Alley Paving: Block 3 Chippewa Heights

The Street Department began construction on the alley construction in Block 3 of Chippewa Heights. All of the gravel has been placed and graded. They are currently waiting for two poles to be moved before the alley can be paved. It is anticipated the alley will be paved at the end of October.

Project: STH 124/Rushman Drive/High Street

This project is coordinated by the Wisconsin Department of Transportation. The project included milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. The project is complete except for minor punchlist items.