



2018 Construction Season Weekly Update:
Date: October 5th, 2018

Project: Chippewa Riverfront – Phase II

In the past week, contractors have continued work on the interior of the restroom including hanging sheetrock, painting, wiring, and HVAC installation. Contractors also poured the floors of the picnic shelters and began brickwork in the Bay Street Plaza. In the next week, contractors will continue work on the restroom interior, lay bricks in the Bay Street Plaza and continue with restoration. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently.
Anticipated Completion: Fall 2018

Project: Erickson Park

Construction will continue at Erickson Park with contractors continuing to work on grading, storm sewer pipe installation, retaining walls, concrete, electrical work and restrooms. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

Project: State Street Improvement Project

The roadway is currently open to traffic. All that remains are punchlist items.

Project: Miles Street & Utility Improvement Project

In the last week, contractors have placed topsoil in the boulevard and adjusted valves and manholes to the proper elevations. Contractors will be on-site tomorrow (Saturday 10/6) to pave the upper lift of Miles Street. Following paving crews will be on-site to seed the boulevards, install signs and any other punchlist work that remains. The roadway will be closed to through traffic during construction.
Anticipated completion: October 2018

Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)

In the last week, contractors have nearly completed all sanitary and water main and service work. They also began grading and graveling on Ludgate and Regent Street. In the next week, contractors will finish the storm sewer installation on Lombard Street and begin grading and graveling that street as well. Pending weather, concrete contractors may be on-site to begin curb and gutter installation as well. Anticipated completion: November 2018

Willow Creek Phase IV

In the last week, contractors have begun grading the roadway. In the next week, grading and gravelling will continue. Pending weather, crews may be in to pour curb and gutter.

Alley Paving: Block 3 Chippewa Heights

The Street Department began construction on the alley construction in Block 3 of Chippewa Heights. All of the gravel has been placed and graded. They are currently waiting for two poles to be moved before the alley can be paved. It is anticipated the alley will be paved at the end of October.

Project: STH 124/Rushman Drive/High Street

This project is coordinated by the Wisconsin Department of Transportation. The project included milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. The project is complete except for minor punchlist items.