



2018 Construction Season Weekly Update:
Date: October 12th, 2018

Project: Chippewa Riverfront – Phase II

In the past week, contractors have continued work on the interior of the restroom including hanging sheetrock, painting, wiring, HVAC installation and windows and doors. Contractors have placed the majority of bricks in the Bay Street Plaza and will finalizing the brickwork in the next week. Contractors will also be continuing work on the interior of the restroom and maintenance building. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently.

Project: Erickson Park

Construction will continue at Erickson Park with contractors continuing to work on grading, storm sewer pipe installation, retaining walls, concrete, electrical work and restrooms. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

Project: State Street Improvement Project

The roadway is currently open to traffic. All that remains are punchlist items.

Project: Miles Street & Utility Improvement Project

In the last week, contractors have paved the upper lift of asphalt and installed street signs. Contractors will likely be on-site next week to seed and restore the boulevard areas. The roadway is currently open to through traffic.
Anticipated completion: October 2018

Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)

In the last week, contractors have completed the sanitary and water main work. Ludgate Street and half of Regent Street have had gravel placed and curb and gutter poured. In the next week, storm sewer installation will be completed, driveways along Ludgate Street will constructed and grading will begin along Lombard and Oxford Street.
Anticipated completion: November 2018

Willow Creek Phase IV

Due to the rain and soil condition, no work was done this week on the project. In the next week, contractors will be on-site to continue grading work and pour curb and gutter if the weather permits.

Alley Paving: Block 3 Chippewa Heights

The Street Department began construction on the alley construction in Block 3 of Chippewa Heights. All of the gravel has been placed and graded. They are currently waiting for two poles to be moved before the alley can be paved. It is anticipated the alley will be paved at the end of October.

Project: STH 124/Rushman Drive/High Street

This project is coordinated by the Wisconsin Department of Transportation. The project included milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. The project is complete except for minor punchlist items.