



2018 Construction Season Weekly Update:  
Date: October 19th, 2018

**Project: Chippewa Riverfront – Phase II**

In the past week, contractors have continued work on the interior of the restroom including hanging sheetrock, painting, wiring, HVAC installation and windows and doors. Contractors have placed the majority of bricks in the Bay Street Plaza and will finalizing the brickwork in the next week. Contractors will also be continuing work on the interior of the restroom and maintenance building. Contractors will also be grading around picnic shelters and installing the final irrigation lines. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently.

**Project: Erickson Park**

Construction will continue at Erickson Park with contractors continuing to work on grading, storm sewer pipe installation, retaining walls, concrete, electrical work and restrooms. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

**Project: State Street Improvement Project**

The roadway is currently open to traffic. All that remains are punchlist items.

**Project: Miles Street & Utility Improvement Project**

In the last week, contractors seeded and mulched the site. All that remains are punchlist items. The roadway is currently open to through traffic.

**Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)**

In the last week, contractors have completed all underground utility work and have graded the roadway and placed gravel. In the next week, driveways will be poured along with the curb and gutter along Lombard Street. Following curb and gutter installation driveways will be installed. Once the curb and gutter has been placed access will not be allowed on the driveway until the driveway has been cured.

Anticipated completion: November 2018

**Willow Creek Phase IV**

In the last week, contractors have graded and graveled the roadway. In the next week, the contractors will finish grading the roadway and pour curb and gutter.

**Alley Paving: Block 3 Chippewa Heights**

The Street Department began construction on the alley construction in Block 3 of Chippewa Heights. All of the gravel has been placed and graded. They are currently waiting for two poles to be moved before the alley can be paved. It is anticipated the alley will be paved at the end of October.

**Project: STH 124/Rushman Drive/High Street**

This project is coordinated by the Wisconsin Department of Transportation. The project included milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. The project is complete except for minor punchlist items.