



2018 Construction Season Weekly Update:
Date: October 26th, 2018

Project: Chippewa Riverfront – Phase II

In the past week, contractors have continued work on the interior of the restroom including hanging sheetrock, painting, wiring, HVAC installation and plumbing fixtures. Contractors have placed the finished the brick paver work in the Bay Street Plaza. In the next week, contractors will work on masonry work at the restroom, interior work on the restroom and maintenance building, and pouring the concrete around the restroom. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently.

Project: Erickson Park

Construction will continue at Erickson Park with contractors recently completing the lower lift of asphalt. Work will continue into the winter months. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

Project: State Street Improvement Project

The roadway is currently open to traffic. All that remains are punchlist items.

Project: Miles Street & Utility Improvement Project

The roadway is currently open to traffic. All that remains are punchlist items.

Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)

In the last week, contractors have completed the curb and gutter and began pouring driveways. All driveways and approach walks along Ludgate Street have been completed. In the next week, contractors will pour the remaining driveways on Regent, Lombard, and Oxford. Grading crews will be in to fine grade the roadway and prepare for asphalt. The lower layer of asphalt is scheduled to be paved at the end of the week or early the following week. Contractors will also be working on topsoiling behind the curb where the lower layer of asphalt has been placed. Driveway access is not allowed until the concrete has been able to cure for 1 week.

Anticipated completion: November 2018

Willow Creek Phase IV

Contractors are currently waiting for the base to dry out sufficiently enough to pour curb and gutter and pave.

Alley Paving: Block 3 Chippewa Heights

The Street Department began construction on the alley construction in Block 3 of Chippewa Heights. All of the gravel has been placed and graded. The alley is scheduled to be paved the week of October 29th. If the conflicting poles have not been moved by the time of asphalt paving, they will be patched around in the spring.

Project: STH 124/Rushman Drive/High Street

This project is coordinated by the Wisconsin Department of Transportation. The project included milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. The project is complete except for minor punchlist items.