



2018 Construction Season Weekly Update:  
Date: November 2nd, 2018

**Project: Chippewa Riverfront – Phase II**

In the past week, contractors have continued work on the interior of the restroom including hanging sheetrock, painting, wiring, HVAC installation and plumbing fixtures. Contractors have finished the brick plaza at Bay Street and have also completed the concrete work around the restroom. Contractors have also worked on the masonry on the restroom and Bay Street Plaza planter beds. In the next week, contractors will finish up all concrete work and continue on the restoration of the site. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently.

**Project: Erickson Park**

Construction will continue at Erickson Park with contractors recently completing the lower lift of asphalt. Work will continue into the winter months. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

**Project: State Street Improvement Project**

The roadway is currently open to traffic. All that remains are punchlist items.

**Project: Miles Street & Utility Improvement Project**

The roadway is currently open to traffic. All that remains are punchlist items.

**Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)**

In the last week, contractors have completed all concrete work on the site. The lower layer of asphalt was paved and restoration was completed along Ludgate Street. In the next week, contractors will be topsoiling along Lombard, Regent, and Oxford; placing the surface lift of asphalt and seeding and mulching the behind the curb and gutter. Access to the roadway will be limited during paving of the final layer of asphalt. The contractor will finish asphalt driveway connections when they pave the surface lift of asphalt.

Anticipated completion: November 2018

**Willow Creek Phase IV**

The developer has decided to wait until Spring to finish Willow Creek Parkway. The roadway will remain closed for the winter season.

**Alley Paving: Block 3 Chippewa Heights**

The Street Department paved the alley this week. In the next week, they will finish the driveway connections and place black dirt where needed.

**Project: STH 124/Rushman Drive/High Street**

This project is coordinated by the Wisconsin Department of Transportation. The project included milling of the current asphalt surface and repaving, curb ramp replacements, and spot curb and gutter and sidewalk replacement. The project is complete except for minor punchlist items.