



2018 Construction Season Weekly Update:
Date: November 9th, 2018

Project: Chippewa Riverfront – Phase II

In the past week, contractors have continued working on the interior of the restroom and maintenance building. Contractors have also finished pouring the remainder of concrete sidewalk near the Bay Street Plaza. In the next week, contractors will continue restoration on the site if the weather allows, place the epoxy floor in the restroom and install the partitions. During Phase II construction, areas of Riverfront Park including the Bay Street Parking lot will be fenced and closed for public safety and to allow the contractor to work efficiently.

Project: Erickson Park

Construction will continue at Erickson Park with contractors recently completing the lower lift of asphalt. Work will continue into the winter months. During construction, Ashley Lane will be closed for public safety and to allow the contractor to work efficiently.

Project: State Street Improvement Project

The roadway is currently open to traffic. All that remains are punchlist items.

Project: Miles Street & Utility Improvement Project

The roadway is currently open to traffic. All that remains are punchlist items.

Project: Wallerville Addition Street & Utility Improvement Project (Ludgate, Lombard, Regent, Oxford)

In the last week, contractors have completed adjusting of the manholes and water valves, paving the upper layer of asphalt and placing of topsoil. All that remains is some additional restoration and one driveway connection. In the Spring, concrete work around the lift station, seeding, and any punch list work that is required will be completed.

Anticipated completion: November 2018

Willow Creek Phase IV

The developer has decided to wait until Spring to finish Willow Creek Parkway. The roadway will remain closed for the winter season.