



2015 Construction Season Weekly Update:
Date: April 24, 2015

Project: Governor/Columbia Street – Street and Utility Improvement Project
Limits: Governor Street – (Wheaton St – Columbia St), Columbia Street – (Carson St – Mansir St)

Governor/Columbia Street is scheduled to begin on April 27, 2015. The contractor (Haas Sons Inc.) will be submitting a construction schedule during the week of April 27. Haas Sons Inc. will be starting construction at the Columbia/Carson Street intersection. Work will continue on Columbia Street towards Mansir Street. The intersections of Governor/Wheaton Street and Columbia/Mansir Street will remain open from 6 AM – 9 AM, and 2 PM – 5 PM until the school year is out.

Anticipated Completion: July 2015

Project: Daisy Street – Street and Utility Improvement Project
Limits: Prairie View Road – Grant Street

Daisy Street is scheduled to begin on April 27, 2015. The contractor (A-1 Excavating) will be beginning work removing the existing asphalt and concrete driveways. A-1 Excavating is anticipating the underground utility work to take approximately 1-week, with the grading and graveling to follow. The project is expected to be completed by June 1, 2015 (weather permitting).

Anticipated Completion: June 2015

Project: Superior Street – Street and Utility Improvement Project
Limits: Coleman Street – Cedar Street

Superior Street is scheduled to begin in May 2015. The contractor (Haas Sons Inc.) is planning on completing the underground work on the Governor/Columbia Street project before commencing work on Superior Street. Xcel Energy has begun relocating some of their facilities prior to the start of the project.

Anticipated Completion: August 2015

Project: Central Street – Street and Utility Improvement Project
Limits: Pine Street – Governor Street

This project was completed last fall, portions of the concrete along this project will need to be replaced because of advanced surface issues, and the contractor will be removing and replacing portions of the concrete driveways and sidewalks along this project. Anticipated start dates have not been set.

Anticipated Completion: Summer 2015

Project: Irvine Park Roads

The streets at the entrances of Irvine Park off of Jefferson Road/STH 124 and Bridgewater Avenue are currently under construction. The streets are under a gravel condition and will be open for travel over the weekend. Curb and gutter is scheduled for next week, with surface paving and restoration planned to follow.

Anticipated Completion: May 2015

Project: Spring Street Bridge at Duncan Creek

The rehabilitation project on Spring Street Bridge over Duncan Creek will be let by the Wisconsin Department of Transportation in May. Construction is anticipated to begin in July/August. Further details will be forthcoming as they are known.

Project: Sanitary Maintenance on Bridge Street

Bridge Street from Spruce Street to Birch Street will be closed for approximately 1-hour on Monday April 27, 2015. The closure is planned to occur at 6:30 AM and will allow for the examination of a private sewer located in an alley.