



2015 Construction Season Weekly Update:
Date: April 30, 2015

Project: Governor/Columbia Street – Street and Utility Improvement Project
Limits: Governor Street – (Wheaton St – Columbia St), Columbia Street – (Carson St – Mansir St)

Xcel Energy continues work on relocation gas distribution facilities in Columbia Street from Carson Street to Mansir Street. Haas Sons Inc. are scheduled to begin removals next week on Columbia Street with underground utility work following.

Anticipated Completion: July 2015

Project: Daisy Street – Street and Utility Improvement Project
Limits: Prairie View Road – Grant Street

A-1 Excavating will have completed the majority of underground utility work this week on the Daisy Street project. Concrete curb and gutter is currently scheduled for late next week with HMA paving tentatively scheduled the following week. When the concrete curb and gutter and driveway aprons are completed, residents are asked to not drive over the new concrete for at least 5 days to allow for curing.

Anticipated Completion: June 2015

Project: Superior Street – Street and Utility Improvement Project
Limits: Coleman Street – Cedar Street

Superior Street is scheduled to begin in May 2015. The contractor (Haas Sons Inc.) is planning on completing the underground work on the Governor/Columbia Street project before commencing work on Superior Street. Xcel Energy has begun relocating some of their facilities prior to the start of the project.

Anticipated Completion: August 2015

Project: Central Street – Street and Utility Improvement Project
Limits: Pine Street – Governor Street

Replacement of deficient driveway aprons and sidewalks began on Thursday April 30, 2015. Work will continue until all deficient concrete is either replaced or resealed. The contractor (Haas Sons Inc.) does have items to finalize yet this year including tree removal, restoration and other finishing items. The remaining items are anticipated to be completed following the concrete replacement.

Anticipated Completion: Summer 2015

Project: Irvine Park Roads

Concrete curb and gutter and sidewalk should be completed this week. Final gravelling and paving are scheduled to be completed in the next two weeks. Restoration will be completed as time allows.

Anticipated Completion: May 2015

Project: Spring Street Bridge at Duncan Creek

The rehabilitation project on Spring Street Bridge over Duncan Creek will be let by the Wisconsin Department of Transportation in May. Construction is anticipated to begin in July/August. Further details will be forthcoming as they are known.

Project: STH 124/Business 29/Bridge Street Roundabout

Deficient concrete curb and gutter and sidewalk are scheduled to be replaced in and around the STH 124/Business 29/Bridge Street roundabout. The work dates have not been scheduled, but will be completed in the upcoming weeks. Please watch for temporary lane closures to allow for the replacement and please be cautious in and around work zones.

Anticipated Completion: Summer 2015