



2015 Construction Season Weekly Update:  
Date: May 8, 2015

**Project: Governor/Columbia Street – Street and Utility Improvement Project**

**Limits: Governor Street – (Wheaton St – Columbia St), Columbia Street – (Carson St – Mansir St)**

Xcel Energy (Gas) has completed its portion of work on the Governor/Columbia Street Project; Xcel Energy (Electric) will be removing the street lights temporarily in the upcoming weeks to allow for sewer and water installation. The street lights will be replaced at the end of the project.

Haas Sons Inc. began the removals on Governor Street at Wheaton Street on Wednesday. Removals will continue along Governor Street and will progress to Columbia when completed. Underground utility installation began today on Governor Street for Wheaton Street to Rand Street. Work will progress from north to south along Governor Street before commencing on Columbia Street.

Please note, the intersection of Governor Street and Wheaton Street will be closed during the hours of 9 AM - 2 PM for a portion of the week starting next week. Underground utility work will be completed in the intersection, but the intersection will remain open every day until 9AM and reopen by 2 PM. The intersection will be under base course so please watch your speed through the construction zone.

Anticipated Completion: July 2015

**Project: Daisy Street – Street and Utility Improvement Project**

**Limits: Prairie View Road – Grant Street**

All underground utility work has been completed along this section of street. Concrete curb and gutter was completed on Thursday May 8, 2015. Concrete driveways will be completed by mid-next week. HMA paving is currently scheduled for Friday May 15, 2015. Restoration will be progressing in the upcoming weeks.

Anticipated Completion: June 2015

**Project: Superior Street – Street and Utility Improvement Project**

**Limits: Coleman Street – Cedar Street**

Superior Street is scheduled to begin in May 2015. The contractor (Haas Sons Inc.) is planning on completing the underground work on the Governor/Columbia Street project before commencing work on Superior Street. Xcel Energy has begun relocating some of their facilities prior to the start of the project.

Anticipated Completion: August 2015

**Project: Central Street – Street and Utility Improvement Project**  
**Limits: Pine Street – Governor Street**

Replacement of deficient driveway aprons and sidewalks began on Thursday April 30, 2015. Work will continue until all deficient concrete is either replaced or resealed. The contractor (Haas Sons Inc.) does have items to finalize yet this year including tree removal, restoration and other finishing items. The remaining items are anticipated to be completed following the concrete replacement.

Anticipated Completion: Summer 2015

**Project: Irvine Park Roads**

Concrete curb and gutter and sidewalk have been completed on this project. Restoration will continue into next week and HMA paving is currently scheduled for the week of May 11.

Anticipated Completion: May 2015

**Project: Spring Street Bridge at Duncan Creek**

The rehabilitation project on Spring Street Bridge over Duncan Creek will be let by the Wisconsin Department of Transportation in May. Construction is anticipated to begin in July/August. Further details will be forthcoming as they are known.

**Project: STH 124/Business 29/Bridge Street Roundabout**

Deficient concrete curb and gutter and sidewalk are scheduled to be replaced in and around the STH 124/Business 29/Bridge Street roundabout. The work dates have not been scheduled, but will be completed in the upcoming weeks. Please watch for temporary lane closures to allow for the replacement and please be cautious in and around work zones.

Anticipated Completion: Summer 2015

**Project: Maple Leaf Townhomes – Chippewa Crossing Boulevard**

The Maple Leaf Townhomes subdivision will begin construction in the upcoming weeks. Chippewa Crossing Boulevard from Business 29 to South Avenue will have to be temporarily closed to allow for underground utilities to be installed. The closure has not been scheduled at this time and an update will be posted on the City of Chippewa Falls website when the closure date is known. The closure is anticipated to be one to two days, with Chippewa Crossing Boulevard re-opening under a base course condition.