



2015 Construction Season Weekly Update:
Date: May 15, 2015

Project: Governor/Columbia Street – Street and Utility Improvement Project
Limits: Governor Street – (Wheaton St – Columbia St), Columbia Street – (Carson St – Mansir St)

Haas Sons Inc. is anticipating completing all underground utility work on Governor Street from Wheaton Street to Columbia Street today. The contractor has also began installing the base aggregate today on Governor Street at the Wheaton Street intersection. That process will continue along Governor Street next week.

The contractor has begun removals along Columbia Street from Mansir Street to Carson Street. Underground utility work will commence next week along Columbia Street. The intersections along Columbia Street will remain open as work permits but please anticipate intersection closures along Columbia Street and Governor Street.

Anticipated Completion: July 2015

Project: Daisy Street – Street and Utility Improvement Project
Limits: Prairie View Road – Grant Street

The contractor has completed restoration work this week along this entire project. The HMA pavement is being installed Friday May 15, 2015. It is anticipated that the paving will be completed by the end of the day Friday (weather permitting).

Anticipated Completion: May 2015

Project: Superior Street – Street and Utility Improvement Project
Limits: Coleman Street – Cedar Street

Superior Street is scheduled to begin in May 2015. The contractor (Haas Sons Inc.) is planning on completing the underground work on the Governor/Columbia Street project before commencing work on Superior Street. Xcel Energy has begun relocating some of their facilities prior to the start of the project.

Anticipated Completion: August 2015

Project: Central Street – Street and Utility Improvement Project
Limits: Pine Street – Governor Street

Replacement of deficient driveway aprons and sidewalks began on Thursday April 30, 2015. Concrete work along this section was completed this week, but Haas Sons Inc. does have items to finalize yet this year including tree removal, restoration and other finishing items. The remaining items are anticipated to be completed in the upcoming weeks.

Anticipated Completion: Summer 2015

Project: Irvine Park Roads

HMA paving was completed in Irvine Park this week. Final restoration items and completion items remain. The Irvine Park roads will be open for travel.

Anticipated Completion: Project complete.

Project: Spring Street Bridge at Duncan Creek

The rehabilitation project on Spring Street Bridge over Duncan Creek will be let by the Wisconsin Department of Transportation in May. Construction is anticipated to begin in July/August. Further details will be forthcoming as they are known.

Project: STH 124/Business 29/Bridge Street Roundabout

Concrete curb and gutter and sidewalk replacement has been completed on this project.

Anticipated Completion: Project complete

Project: Maple Leaf Townhomes – Chippewa Crossing Boulevard

The Maple Leaf Townhomes subdivision will begin construction in the upcoming weeks. Chippewa Crossing Boulevard from Business 29 to South Avenue will have to be temporarily closed to allow for underground utilities to be installed. The closure has not been scheduled at this time and an update will be posted on the City of Chippewa Falls website when the closure date is known. The closure is anticipated to be one to two days, with Chippewa Crossing Boulevard re-opening under a base course condition.